CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES TRUST FUND FOR THE QUARTER ENDING DECEMBER 31, 2024

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status % of Total Cost Completion Incurred to Date		No. of Extensions, if any	Remarks
TRUST FUND				2440	- Compression		,	
1. DOH-CENTER FOR HEALTH DEV'T.								
1.1 Adolescent Health and Youth Development Project		500,000.00	December 2021			500,000.00		Completed
1.2 DOH-Adolescent Health & Youth Dev. Program (Playbook)		500,000.00	November 2023			500,000.00		Completed
1.3 DOH XI- MAIP 2023 (3 Hospitals; Samal, Carmen and Kapalong)	Samal, Carmen & Kapalong	1,500,000.00	November 2023			1,500,000.00		Completed
1.4 DOH- 2023 MAIP (3 Hospitals; Samal, Carmen and Kapalong)	Samal, Carmen & Kapalong	2,000,000.00	November 2023			2,000,000.00		Completed
1.5 DOH MAIP 2024-1 (3 Hospitals; Samal, Carmen and Kapalong)	Samal, Carmen & Kapalong	11,880,000.00	November 2023			10,006,584.41		On going
1.6 DOH RXI- Schistosomiasis Control and Elimination		20,000.00	October 2023			18,572.40		On going
1.7 DOH RXI-MAIP CZ (SEED CAP) C/O CONG. ESPARES F.		49,500.00	June 2024			49,500.00		On going
1.8 DOH- Tuberculosis Implementation Framework Agreement (TIFA) TB Commitment Grant (TCG)		7,004,541.30	February 2024			6,417,788.30		On going
1.9 DOH XI IMET- Regional Epidemiology and Surveillance Unit		30,000.00	May 2024			29,700.00		On going
1.10 DOH XI- HEA to Public & Private HCWs and Non-HCWs	Provincewide	71,096,656.25	May 2024	September 2024		71,096,656.25		Completed
2. Department of Agriculture								
2.1 Strengthening of Agricultural and Fishery (AFC) in DDN	Provincewide	572,000.00	2/1/2014	12/31/2017	81%	556,090.00		On going
2.2 Concreting of Magupising-Cabay- angan Dujali FMR, B.E Dujali	Dujali	17,765,595.99	10/7/2016	12/31/2017	80%	17,765,595.99		Completed

FOR THE QUARTER ENDING DECEMBER 31, 2024

					Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
2.3 Rehabilitation of The Livestock Sector								
Davao Del Norte		8,481,000.00	7/3/2013			8,481,000.00		Completed
2.4 Agri-Pinoy Rice Achiever's Award								
(APRAA)		4,000,000.00	1/4/2013			3,989,908.82		On going
2.5 DA- Trichoderma Hazarnium Project								
Under High-Value Crop Development								
Program		897,500.00				897,750.00		Completed
3. PRDP								
3.1 Rehab.of Sto. Niño Igangon FMR	San Isidro	74,174,039.28	3/21/2016	10/13/2017	100%	73,636,266.58		On going
3.2 Rehab.of Pob.Limbaan-Suawon-								Completed as per
Macgum FMR	New Corella	214,180,286.34	4/8/2016	8/27/2021	100.00%	214,180,286.34		Program of Works
226								Canadata da a man
3.3 Construction of Dalisay Water System	Panabo City	4,187,065.99	1/29/2018	8/31/2018	100%	4,186,979.61		Completed as per Program of Works
System	r ariabo City	4,187,003.33	1/23/2018	0/31/2018	10070	4,180,575.01		riogiam or works
								Completed as per
3.4 Construction of Kasilak Water System	Panabo City	6,274,414.39	1/29/2018	12/5/2018	100%	6,241,497.55		Program of Works
3.5 Rehab. of Sonlon-Camansa FMR								
Asuncion, Davao Del Norte	Asuncion	231,198,710.30	5/28/2019	10/25/2021	85.11%	231,198,710.29		Completed
_								
3.6 Const. of Chocolate Processing	Danaha Citu	45 000 330 00	F /2C /2024	42/20/2024	C4 CC0/	45 075 022 00		On gaing
Building, San Francisco, Panabo City	Panabo City	15,899,320.99	5/26/2021	12/28/2021	64.66%	15,875,032.98		On going
3.7 Rehabilitation of New Visayas								
Tulalian FMR w/ Bridge	Sto. Tomas	187,200,974.46			93.83%	149,456,577.96		On going
4. ACIAR								
4.1 Integrated Management of Fusarium								
Wilt of Bananas	Provincewide	5,181,625.10	October 2014		97%	4,322,320.80		On going

FOR THE QUARTER ENDING DECEMBER 31, 2024

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
4.2 Research and Development of								
Integrated Crop Management for Mango	Provincewide	7,540,813.72	October 2014		83%	7,065,855.67		On going
5. LGSF								
5.1 Rehabilitation & Improvement of 1.0 KM Farm to Market Road at Junction Prk. 1								
to Prk. 6 Brgy. Luna, Kapalong	Kapalong	20,000,000.00				9,911,700.82		On going
5.2 Construction of Multi-Purpose Building in Davao del Norte	Carmen	25,000,000.00				3,562,500.00		On going
6. OPAPP-PAMANA								<u> </u>
6.1 Construction of Tribal Hall, Brgy. Sto.								
Niño	Talaingod	500,000.00	11/8/2018	1/16/2019	56%	500,000.00		Completed
6.2 Construction of PWS Level II in Sitio		4 000 000 00	44.6.1004.0	. /2. / /2. / 2	1000/			Completed as per physical accomplishment. Financial
Sambayon, Suaon	Kapalong	1,000,000.00	11/16/2018	1/24/2019	100%	928,350.41		documents still on process
6.3 Constuction of Processing and Bagsakan Center, Palma Gil, Talaingod	Talaingod	2,500,000.00	2/2/2019	5/12/2019	100%	2,442,770.79		Completed
6.4 Construction of Processing and								
Bagsakan Center, Sitio Patil, Brgy. Gupitan,								
Kapalong	Kapalong	2,500,000.00	8/29/2018	5/12/2019	70%	2,450,126.32		On going
6.5 Construction of PWS Level II in Sto.								
Niño, Talaingod	Talaingod	1,000,000.00	11/12/2019	3/30/2020	80%	943,306.41		On going
6.6 Construction of Tribal Hall, Brgy.								
Gupitan, Kapalong	Kapalong	500,000.00	11/8/2018	5/22/2019	100%	500,000.00		Completed
6.7 Construction of Processing and								
Bagsakan Center, Brgy. Sto. Niño, Talaingod	Talaingod	2,500,000.00	8/15/2018	5/12/2019	97.27%	2,445,793.77		On going

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES TRUST FUND FOR THE QUARTER ENDING DECEMBER 31, 2024

					Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.8 Construction of Processing and								Completed as per
Bagsakan Center, Brgy. Dagohoy, Talaingod	Kapalong	2,500,000.00	11/18/2019	4/10/2020	100%	2,444,385.56		Program of Works
								Completed as per physical
								accomplishment.
6.9 Construction of PWS Level II, Prk. 1,		4 000 000 00	0/05/0010	- /10/0010	1000/	0.00000		Financial documents still
Dagohoy, Talaingod	Talaingod	1,000,000.00	2/26/2019	5/18/2019	100%	948,926.24		on process
6.10 Construction of Tribal Hall, Carmen	Carmen	500,000.00	3/18/2019	5/18/2019	93.21%	500,000.00		Completed
6.11 Construction of Tribal Hall, B.E.								
Dujali	Dujali	500,000.00	3/21/2019	5/29/2019	100%	500,000.00		Completed
	-							
6.12 Upgrading of Water System, Sitio								Completed as per
Langan, Gupitan, Kapalong	Kapalong	2,500,000.00	11/16/2019	2/27/2020	100%	1,963,555.99		Program of Works
6.13 Construction of Tribal Hall, Sto.								
Tomas	Sto. Tomas	500,000.00	3/18/2019	5/18/2019	100%	500,000.00		Completed
6.14 Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Sitio Butay,								Completed as per
Talaingod, Davao del Norte	Talaingod	1,850,000.00	7/16/2019	3/31/2020	100%	1,801,658.89		Program of Works
6.15 Upgrading of Water System, Sitio								
Patel 2, Gupitan, Kapalong	Kapalong	2,500,000.00	3/25/2019	7/19/2019	79.50%	1,505,717.88		On going
total 1, esperant, maparang		_,_,_,	5, 25, 2525	1, 20, 2020	10.007	_,		3 0
6.16 Rice Mill for Upland Rice, Sitio Patel,								Completed as per
Gupitan, Kapalong	Kapalong	1,000,000.00	7/17/2019	-	100%	796,590.20		Program of Works
6.17 Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Dugayan,								Completed as per
Gupitan, Kapalong, Davao del Norte	Kapalong	1,850,000.00	11/18/2019	2/27/2020	100%	1,705,612.79		Program of Works
C 10 Dies Mill for Unland Dies Citi-								Camalatad as as
6.18 Rice Mill for Upland Rice, Sitio Peroy, Palma Gil, Talaingod	Talaingod	1,000,000.00	6/1/2020	7/30/2020	100.00%	927,163.76		Completed as per Program of Works
r croy, r aima Gii, raiainguu	Talalliguu	1,000,000.00	0/1/2020	7/30/2020	100.00%	327,103.70		1 106 all of works

FOR THE QUARTER ENDING DECEMBER 31, 2024

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.19 Construction of Trading Post,								
Storage Bldg w/ 1 Unit Hauling Truck, Purok								Completed as per
Ramihan, Datu Abdul, Panabo City, DDN	Panabo	4,000,000.00	11/21/2019	8/24/2020	100.00%	3,999,447.46		Program of Works
6.20 Construction of Trading Post,								
Storage Bldg w/ 1 Unit Hauling								
Truck,Pandapan, Tagum Cty, DDN	Tagum City	4,000,000.00	11/21/2019	12/14/2021		3,963,553.59		On going
								Suspended as of July
								31, 2021 due to on-
6.21 Construction of PWS Level II in Brgy.								going Building Permit
Capungagan, Kapalong, DDN	Kapalong	1,760,000.00	11/25/2019	4/15/2020	95.08%	1,425,239.18		
6.22 Construction of PWS Level II in Brgy.								Completed as per
Pag-asa, Kapalong, DDN	Kapalong	2,310,000.00	12/16/2019	4/9/2020	100.00%	2,260,965.84		Program of Works
								On-going (Subject for
								Liquidated Damages)
6.23 Trading Post. Storage and Hauling Truck, Libuak, Island Garden City of Samal	Camal	4 000 000 00	0/2/2020	7/20/2021	86.11%	2 424 202 20		
Truck, Libuak, Island Garden City of Samal	Samal	4,000,000.00	9/3/2020	7/30/2021	86.11%	3,424,292.36		
								Completed as per
6.24 Provision of Solar Energy	Talaingod	14,300,000.00			100.00%	13,465,930.00		Program of Works
6.25 Cattle Production, Talaingod	Talaingod	1,500,000.00				1,414,707.00		On going
0.23 Cattle Froduction, Talaingou	raiairigou	1,300,000.00				1,414,707.00		On going
6.26 Cattle Production, Kapalong	Kapalong	1,500,000.00				1,469,004.60		On going
6.27 Construction of PWS Level II, Palma								
Gil, Talaingod	Talaingod	1,000,000.00				899,599.46		On going
6.28 Agricultural Production Project								
Fishing Net w/ Pumpboat , Limao, Peñaplata, IGACOS	Samal	1 500 000 00			60.00%	1 420 000 00		On going
renapiata, IUACUS	Salliai	1,500,000.00			00.00%	1,429,000.00		On Boing

FOR THE QUARTER ENDING DECEMBER 31, 2024

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.29 Agricultural Production Project								Completed as per
Fishing Net w/ Pumpboat , Kinawitnon	Samal	1,500,000.00			100.00%	1,429,000.00		Program of Works
6.30 Agricultural Production Project								
Fishing Net w/ Pumpboat , Tambo, IGACOS	Samal	1,500,000.00			60.00%	1,429,000.00		On going
6.31 Installation of 160-Unit Low Cost Solar, Dagohoy, Talaingod	Talaingod	1,000,000.00			100.00%	1,000,000.00		Completed as per Program of Works
6.32 Installation of 160-Unit Low Cost Solar,Palma Gil, Talaingod	Talaingod	1,000,000.00			100.00%	1,000,000.00		Completed as per Program of Works
7. OPAPP								
7.1 Community Consultation on Local Peace Engagement (LPE) and conduct of DavNor Adlaw sa Kalinaw (Peace Campaign)	Province Wide	1,000,000.00	March 2021			992,089.00		On going
8. DOLE								
8.1 DOLE XI- Individual Livelihood Project of the 30 Produkto DavNor MSMEs of Davao del Norte	Provincewide	600,000.00	4/23/2018			600,000.00		Completed
9. NHA		·						
9.1 Balai Kabauyan Tu Dibabawon, Sto. Niño, New Corella, DDN	New Corella	22,000,000.00				21,732,028.59		On going
10. PCSO								
102 PCSO STL Share		2,214,582.62	6/1/2023			2,085,405.25		On going

FOR THE QUARTER ENDING DECEMBER 31, 2024

Province of Davao del Norte

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
11. ATI PAFES								
11.1 ATI RTC PAFES- Operationalization of Province-led Agriculture and Fisheries								
Extension Systems	Provincewide	875,000.00	2023			875,000.00		On going

Summary:

Donor Agency		Downloaded		Obligation		Balance
DOH	Р	94,580,697.55	Ρ	92,118,801.36	Ρ	2,461,896.19
DA-RFU XI		31,716,095.99		31,690,344.81		25,751.18
PRDP		733,114,811.75		694,775,351.31		38,339,460.44
ACIAR		12,722,438.82		11,388,176.47		1,334,262.35
LGSF		45,000,000.00		13,474,200.82		31,525,799.18
OPAPP-PAMANA		67,070,000.00		62,413,698.50		4,656,301.50
OPAPP		1,000,000.00		992,089.00		7,911.00
DOLE		600,000.00		600,000.00		-
NHA		22,000,000.00		21,732,028.59		267,971.41
PCSO		2,214,582.62		2,085,405.25		129,177.37
ATI PAFES	_	875,000.00	_	875,000.00	_	-
TOTAL	Р	1,010,893,626.73	Р	932,145,096.11	Р	78,748,530.62

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

DIVINA A. PEREZ, CPA
Provincial Accountant

EMELIA C. PALERO, CPA, MSLRG Provincial Budget Officer

EDWIN I. JUBAHIB, MMPA Governor